

COUNTY OF WILLOW CREEK
Department of Public Works — Land Development Engineering Division
1180 County Center Drive, 2nd Floor · Willow Creek, OR 97402 · (555) 606-2900

PLAN CHECK
NOT APPROVED
2nd CYCLE

DATE : August 11, 2026
To : Halvorsen Design Group, Inc.
Attn: Michael Torres, P.E. — 4102 Alder St, Suite 210, Willow Creek, OR 97401
FROM : Land Development Engineering Division
SUBJECT : **Second Plan Check — Grading & Drainage Permit GP-26-0344
and Encroachment Permit EP-26-0511**
PROJECT : Willow Creek Logistics Center, Building 2 — 7710 Old Mill Road (APN 038-291-014)
RECEIVED : July 21, 2026 (1st check comments issued June 2, 2026)

The above-referenced plans, drainage report, and supporting calculations have been reviewed for conformance with the Willow Creek County Code Title 14, the County Standard Specifications and Drawings (2023 edition), and the Regional Stormwater Management Manual. The submittal remains **not approved**. Of the twenty-two (22) comments issued in the first plan check, fourteen have been satisfactorily addressed and are hereby cleared. The remaining items are restated below, together with new comments generated by the revised design. Comment numbering follows the first-check numbering where applicable; new comments are numbered sequentially beginning at 2.01.

Please note that the drainage report and the plan set are inconsistent in several respects, and it was not always possible to determine which document reflects the intended design. Where this occurred, the comment identifies the conflict rather than prescribing a fix. Clarify each in the response letter.

PART 1 — COMMENTS NOT CLEARED FROM FIRST PLAN CHECK

1.03 (repeat). The offsite drainage area tributary to the north property line is still not delineated. Sheet C-4 shows an "assumed offsite flow" arrow with no supporting area, time of concentration, or discharge value. Delineate the full contributing basin on an exhibit at 1"=100' or larger and include it in the drainage report. *Response letter stated "added to report" — no such exhibit was found in the July 21 submittal.*

1.07 (repeat). Detention basin outlet structure: the low-flow orifice remains undersized relative to the routing shown in Appendix D. Additionally, the basin is now shown 0.8 feet deeper than in the first submittal but the stage-storage table was not updated. Reconcile.

1.11 (repeat, partially addressed). Pavement structural section. The revised section (4" AC over 12" aggregate base) is acceptable for the drive aisles. It is not acceptable for the truck court and loading apron, where the design traffic index provided (TI = 7.0) does not reflect the anticipated loading. Provide a revised TI supported by the trip generation memorandum, and a corresponding section for the truck court. An R-value test report from a certified laboratory is required in any case and has not been submitted.

1.18 (repeat). The proposed 30-inch storm drain crosses the existing 12-inch county water main at Sta. 4+62 with 0.4 feet of vertical clearance. Minimum clearance is 1.0 foot. Redesign, or obtain written concurrence from Willow Creek Water District along with a casing detail.

PART 2 — NEW COMMENTS

Grading and Erosion Control

2.01. Cut slopes along the eastern boundary are shown at 1.5:1 in two locations (Sta. 2+00 to 3+40 and Sta. 6+10 to 6+80). Slopes steeper than 2:1 require a slope stability analysis prepared by a geotechnical engineer, and a keyed and benched detail. County Code 14.28.070(C).

2.02. Earthwork quantities are shown as 41,200 CY cut and 38,900 CY fill, described on Sheet C-2 as "balanced on site." These do not balance. Either revise the quantities or identify the import or export haul route, which will require review by the Traffic Section and may require a haul route agreement.

2.03. The erosion control plan shows the same BMP layout for both the wet season and dry season phases. Provide separate wet-season (October 1 – May 31) and dry-season sheets, or a note and table describing the additional wet-season measures and the trigger for their installation.

2.04. Stabilized construction entrance detail is shown at the west gate only. The site plan shows construction access at both the west gate and the future emergency access at the southeast corner. Provide a detail at both, or note that the southeast access will be closed during construction.

Storm Drainage and Water Quality

2.05. Water quality treatment is proposed via a proprietary media filter (CDS-type unit). Proprietary devices are permitted only where site constraints preclude a low impact development approach. Provide the LID feasibility analysis required by RSMM Chapter 4, Worksheet 4-2. If treatment by bioretention is feasible for any portion of the site, it must be used for that portion.

2.06. The 100-year hydraulic grade line at manhole SDMH-6 is shown at elevation 288.41; the rim elevation is 288.10. This is a surcharge condition. Revise the system or demonstrate that the overflow path is contained within the site and does not affect the adjacent parcel to the south.

2.07. Provide the maintenance access road to the detention basin at a maximum grade of 12 percent and a minimum width of 12 feet, with an all-weather surface. The access shown exceeds 15 percent between Sta. 0+40 and 0+95.

2.08. A Stormwater Facility Maintenance Agreement, executed and in recordable form, is required prior to permit issuance. A draft has not been submitted. Use the current County template (rev. 01/2026) — earlier versions will not be accepted.

Right-of-Way and Encroachment (EP-26-0511)

2.09. The proposed driveway approach on Old Mill Road is shown as a residential approach (Std. Dwg. R-12). A commercial approach (Std. Dwg. R-14) with a 35-foot throat width is required for this use. Revise, and show the ADA-compliant pedestrian path across the approach with a maximum 2 percent cross slope.

2.10. The frontage improvements shown terminate approximately 40 feet short of the east property line. Frontage improvements must extend the full property frontage and transition to existing conditions per Std. Dwg. R-30.

2.11. Traffic control plans for the work within Old Mill Road were not included. Submit TCP sheets conforming to the MUTCD and the County's lane closure policy. Old Mill Road is a designated arterial; lane closures are restricted to 9:00 a.m. – 3:00 p.m. on weekdays.

2.12. The utility trench detail (Sheet C-8, Detail 4) shows a trench patch that does not meet the current T-cut and overlay requirement for arterial streets. Replace with Std. Dwg. R-45. This detail also appears on the joint trench sheet and must be corrected in both places.

PART 3 — ITEMS REQUIRED PRIOR TO PERMIT ISSUANCE

The following are administrative and are listed for planning purposes. They do not require a response in the comment response letter, but the permit will not issue until each is complete.

- ☐ Engineer's cost estimate for public improvements, on County form, sealed.
- ☐ Performance and payment security in the amount of 110% and 100% of the approved estimate, respectively.
- ☐ Certificate of insurance naming the County as additional insured, \$2,000,000 per occurrence.
- ☐ Recorded Stormwater Facility Maintenance Agreement (see 2.08).
- ☐ Evidence of NPDES construction general permit coverage (1200-C) and the site SWPPP.
- ☐ Payment of the fees below.

FEE	BASIS	AMOUNT
Grading permit — plan check (balance)	41,200 CY @ Sch. B	\$4,860.00
Grading permit — inspection	Sch. B	\$7,290.00
Encroachment permit — issuance	Flat	\$ 410.00
Public improvement inspection	5% of est.	TBD
Third plan check (if required)	2 hr min @ \$164/hr	\$ 328.00

Submit two (2) full-size wet-signed plan sets, one (1) revised drainage report, and a written response letter keyed to each comment number above. Indicate for each item the sheet and location where the revision was made. Resubmittals that do not include a keyed response letter will be returned without review. Plan check comments are valid for one year from the date of this letter; after that time a new application and full plan check fee are required.

Very truly yours,

D. Ahn

Daniel Ahn, P.E.

Senior Civil Engineer — Land Development
County of Willow Creek Department of Public Works
d.ahn@willowcreekcounty.gov | (555) 606-2947

cc: File GP-26-0344 / EP-26-0511

K. Whitfield, Building Division

Willow Creek Water District (re: comment 1.18)

Applicant of record: Meridian Industrial Partners, LLC